

Pile name	Volume (cu/yds)	Start date	PFRP date	End date	High Temps at End date (Degrees F)	Days from start of pile to meeting PFRP standards	Notes
ASP1	66	5/1	5/20*	6/17	159	19*	Loggers were reset on 5/17; graphs indicate that ASP1 probably met PFRP temps earlier than this.
TW1	80	5/15	N/A	6/17	140	N/A	Logger A3 shows that some material in TW1 never got above 131F
ASP2	64	6/28	7/3	9/8	139	5	
TW2	63	7/17	N/A	9/8	160	N/A	TW2 remained at temperatures above 131F, but was only turned once due to time constraints on the farm